



COLORADO
Department of Transportation



I-25 Segment 3 120th to SH 7

January 23, 2020



Segment 3 – Key Dates

- **Project Bid and Awarded late 2018**
 - **Award to Graham Construction Dec. 27 2018**
- **Construction Began March 24, 2019**
- **Completion Schedule Contract**
 - **Partial Completion - All major items complete**
 - **Substantial Completion - Completion and acceptance of all work required to initiate 30 day burn-in**
 - **Final Completion - Completion and acceptance of 30 day burn-in**



Segment 3 - Completed Contract Work

- **Paving**
- **Median barrier**
- **Seeding**
- **Signing**
- **Light standards in place**
- **Pavement Markings - 90% complete**
 - **Ramp gore tape at 2 ramps**
 - **Clean up skips in HOV lane**



Segment 3 - Remaining Non Contract Work

- **Signing - 120th NB Off Ramp, expected by the end of January to be complete.**
- **Ramp Metering**



Segment 3 - Remaining Contract Work

- Spring planting and Quality check of irrigation lines
- ITS
 - 2 remaining VTMS (Variable Toll Message Signs)
 - 3 NB VTMS in Segment 2
- Pond AB
- Testing ITS and Electrical
- February: Toll Lanes Open!
 - Begin testing of toll equipment
- Spring: Completion



I-25 Segment 3 – 112th





I-25 Segment 3 -120th





I-25 Segment 3 – 128th





I-25 Segment 3 – 136th





I-25 Segment 3 – 144th





Questions???

